

Middlesex Interiors, Inc.
 50 Tyng Road, STE 5
 Tyngsborough, MA 01879
 978-957-2500

Project:
 BMC Vose Hall Demolition
 750R Harrison Avenue
 Boston, MA 02118

Schedule is Weather Dependent
 Adverse Weather will affect schedule



2 WEEK LOOK AHEAD

| Update: 12/11/2023 | DECEMBER | | | | | | | | | | | | | | | | | | | | |
|---|----------|---------|-----------|----------|--------|----------|--------|--------|---------|-----------|----------|--------|----------|--------|--------|---------|-----------|----------|--------|----------|--------|
| | Week 1 | | | | | | | Week 2 | | | | | | | Week 3 | | | | | | |
| | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday |
| | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 | 29 | 30 | 31 |
| Sorting & Trucking Debris From Site | X | X | X | X | | | | X | | | | | | | | | | | | | |
| Pest Control | X | X | X | X | | | | X | | | | | | | | | | | | | |
| Demolition of Foundation | X | X | X | X | | | | X | | | | | | | | | | | | | |
| Retaining Wall Materials & Installation | | | | | | | | X | | | | | | | | | | | | | |

| Early Construction Shutdowns Scheduled for BU Exams | Shutdown | Test Time |
|---|----------|-----------|
| Monday, December 11, 2023 | 12:15 PM | 12:30 PM |
| Tuesday, December 12, 2023 | 12:45 PM | 1:00 AM |
| Wednesday, December 13, 2023 | 12:45 PM | 1:00 AM |
| Thursday, December 14, 2023 | 12:45 PM | 1:00 AM |
| Monday, December 18, 2023 | 12:45 PM | 1:00 AM |
| Wednesday, January 3, 2024 | TBD | TBD |

| Legend | | | |
|----------------|---|----------|--|
| Early Shutdown | X | Dust | |
| Noise | | Odor | |
| | | No Issue | |

Note:
 Saturday 12/16 - removal of equipment from 8:15am to 10am

 Week 12/25 - The work crew will be light.